

EL PASO DISTRICT

PRIORITY PROJECTS

CSJ 3592-01-009: SH 178 Operational Improvements



PROJECT OVERVIEW

CSJ: 3592-01-009

Highway: SH178

Estimated Letting Date: 07/2024

Project Limits: From TX/NM State line To I-10

Project Length: 3.023 Miles

Project Scope:

- Four direct connectors with two two-lanes and two single-lane, modernized to accommodate oversized truck loads, Texas turnaround bridges at South Desert Boulevard (I-10).
- Between I-10 and SH 20 (Doniphan Drive) improvements are planned to include access control measures, reconstruction and widening, and extending frontage roads in both directions.
- Upper Valley Road and Westside Drive planned improvements include grade separated interchanges, ramps to SH 178.

Environmental Status: Cleared 04/15/2024

Right Of Way Status: Estimated Clearance Date: 08/31/2025

Utilities Status: Target Clearance Date (Utilities within Existing/Proposed ROW): 10/20/26

PS&E Milestone: 100% in April 2024



Contact Information

Sheetal Patel, P.E.
Advance Project Development Engineer
Phone: (915)790-4436
Email: Sheetal.patel@txdot.gov

US 54 (Patriot Freeway) Improvements (From Kenworthy Street to McCombs Street)

PROJECT OVERVIEW

CSJ: 0167-01-122

Highway: US-54

Estimated Letting Date: 6-1-2026

Project Limits: From Kenworthy Street to McCombs

Project Length: 2.5 Miles

Project Scope: The US 54 (Patriot Freeway) Improvements project extends approximately 2.5 miles starting just north of Kenworthy Street and terminating just north of McCombs Street (FM 2529). This project will improve capacity, pedestrian accommodations, traffic circulation, access and safety to a corridor experiencing rapid growth and increased traffic.


Environmental Status: CE anticipated Sept. 2024

Right Of Way Status: No ROW needed

Utilities Status: Utility conflicts and relocation anticipated

PS&E Milestone: 95%

Next PS&E Milestone Date: 100% Dec.2024



Contact Information

Project Manager- Sal Alonzo
Special Projects Coordinator- APD
Phone: (915)790-4293
Email: Salvador.alonzo@txdot.gov

US 62/180 (Montana) EXPY & FRTG RD PH II



PROJECT OVERVIEW

CSJ: 0374-02-100

Highway: US 62/180

Estimated Letting Date: May 2027

Project Limits: Global Reach Dr to FM 659 (Zaragoza Rd)

Project Length: 7.85 MI

Project Scope: Construct 6 lane Expy and build 2 lane FR From Tierra Este Rd to Zaragoza Rd. Reconstruct FR Global Reach to Tierra Este

Environmental Status: Cleared (except for archeological on one pond)

Right Of Way Status: working on offers/counteroffers

Utilities Status: Ongoing: Consultant coordinating monthly meetings

PS&E Milestone: 60%

Next PS&E Milestone Date: July 2024



Contact Information

Antonio Santana, P.E.
Transportation Engineer
Phone: (915) 790-4390
Email: Antonio.Santana@txdot.gov

FM2185 Extension



PROJECT OVERVIEW

CSJ: 1158-05-002

Highway: FM 2185

Estimated Letting Date: 1-7-2025

Project Limits: From 750' south of Looney Spur Road to Junction with FM 3541

Project Length: 30 Miles

Project Scope: New location roadway for energy sector which will extend FM2185 and create a connection to RM 652 via FM3541


Environmental Status: Cleared; 3-5-2024

Right Of Way Status: Ongoing- ROW anticipated July 2025

Utilities Status: on-going coordination

PS&E Milestone: 95%

Next PS&E Milestone Date: RTL Nov. 2024



Contact Information

Project Manager- Sal Alonzo
Special Projects Coordinator- APD
Phone: (915) 790-4293
Email: Salvador.alonzo@txdot.gov

CSJ 2121-02-166: DOWNTOWN 10



Downtown 10

CSJ: 2121-02-166

Highway: IH 10

Estimated Letting Date: 09/01/2027

Engineers Estimate: \$1.24 B

Project Limits: From Executive Center Blvd to SL 478 (Copia St.)

Project Length: 6.179 Miles

Project Scope: Widen from 3/5 to 5/7 lanes each direction, add 2 lane frontage roads each direction, ramp and operational improvements, and bike/ped paths.

Environmental Status: Target Environmental Impact Statement (EIS) Record of Decision (ROD): March 2026

Schematic Design: 90% (pending selection of preferred alternative)

PS&E Milestone: Anticipated to begin October 2024

El Paso District



Contact Information

Sheetal Patel, P.E.
Advance Project Development Engineer
Phone: (915)790-4436
Email: Sheetal.patel@txdot.gov