Railroad Plan Sheets QC Checklist								
Initial (30%)	PBLR	Detailed (60%)	Final (90/95%)	Sealed (100%)	RTL	N/A	QC Item	Comments
Railroad Plan Sheets								
☐	☐	☐	☐	☐	☐	☐	Title Block information is complete	
☐	☐	☐	☐	☐	☐	☐	Sheet numbering is correct and matches Index of Sheets	
☐	☐	☐	☐			☐	Engineer's Preliminary Stamp on all applicable pdfs	
				☐	☐	☐	Engineer's Seal, Signature and Date on all applicable pdfs	
Railroad Requirements Sheet:								
							Bridge Construction:	
		☐	☐	☐	☐	☐	Table of Top of Rail Profile (top center of sheet) completed if rail plan and profile sheets are not included in the Exhibit A/PS&E.	
		☐	☐	☐	☐	☐	Typical Fence or Barrier Detail (top right of sheet) shows type of barrier, type of fence and associated dimensions	
		☐	☐	☐	☐	☐	No other changes made to sheet	
							Non-Bridge Construction:	
		☐	☐	☐	☐	☐	Included in plans for non-bridge related construction	
Railroad Scope of Work:								
			☐	☐	☐		Included and all fields filled out	Refer to TxDOT.gov webpage for instructions
Railroad Exhibit A *(refer to Rail Highway Operations Manual)*:								